QC ABSTRACT

NAME OF WORK: Construction of Building and Other Civil Works and Playgrounds in Ward No -01, 03 & 04 Under Buildings/ Playgrounds / Hospitals Head in Chief Minister Nava Nagarothan Grants of Yelahanka Division.(Package-11)

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	Steel	Bend test	One Test		1	1
		Tensile Test	One Test		1	1
		Yield Test	One Test		1	1
		ReBend test	One Test		1	1
6	Block(400*200*200)	BLOCK DENSITY	One Test		1	1
		WATER ABSORPTION	One Test		1	1
		DIMENSION ANALYSIS	One Test		1	1
		COMPRESSIVE STRENGTH	One Test		1	1
7	Block(400*100*200)	BLOCK DENSITY	One Test		1	1
		WATER ABSORPTION	One Test		1	1
		DIMENSION ANALYSIS	One Test		1	1
		COMPRESSIVE STRENGTH	One Test		1	1
8	PCC(M15)	Compressive Strength(7days and 28days)	2 set /1-5 cum	53.28	4	4
9	RCC(M20)	Compressive Strength(7days and 28days)	3 set /16-30 cum	22.05	6	6

A.E.E.

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2021-10-11-15** **Date: 12-04-21**
Project Name	:	Construction of Building and Other Civil Works and Playgrounds in Ward No -01, 03 & 04 Under Buildings/ Playgrounds / Hospitals Head in Chief Minister Nava Nagarothan Grants of Yelahanka Division.(Package-11)
Agency	:	M/s SMLP Asphalts, Prop.Sri B.B.Umesh, No:1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064
Customer's Reference	:	BBMP/EE/YNK.D/W.O/260/2019-20
Date of Receipt	:	08-04-21
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 (Part 1,2 3,4,5, 6,11):1988 IS 4031 Part 1 DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, Determination of Soundness, Clause 5,Clause 6 IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11,DETERMINATION OF DENSITY , Clause 6
Date of test	:	09-04-21
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	2.2	–
2	Finess by Air permeablity method (m^2/kg,Min)	249.5	225m^2/kg, Min
3	Density (gm/cc)	3.14	–
4	Standard Consistency (%)	27.5%	Not specified
5	Initial Setting time	170 minutes	Not less than 30 minutes
6	Final Setting time	260 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	1.5mm	Not more than 10 mm

* The results obtained are satisfactory as per standard requirements.

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Date: 12-04-21

Lab ID	:	CP-2021-10-11-15
Project Name	:	Construction of Building and Other Civil Works and Playgrounds in Ward No -01, 03 & 04 Under Buildings/ Playgrounds / Hospitals Head in Chief Minister Nava Nagarothan Grants of Yelahanka Division.(Package-11)
Agency	:	M/s SMLP Asphalts, Prop.Sri B.B.Umesh, No:1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064
Customer's Reference	:	BBMP/EE/YNK.D/W.O/260/2019-20
Date of Receipt	:	08-04-21
Sample Type	:	40mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	08-04-21

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	423	423	2.8	97.2	90-100
3	20 mm	5852	6275	41.8	58.2	30-70
4	10 mm	4232	10507	70.0	30.0	10-35
5	4.75 mm	4225	14732	98.2	1.8	0-5
6	Pan	268	15000	100.0	0	---

CIVIL Pro Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT ON PHYSICAL REQUIREMENTS OF SOLID CONCRETE BLOCKS

Lab ID	:	CP-2021-10-11-15 Date: 28-04-21
Project Name	:	Construction of Building and Other Civil Works and Playgrounds in Ward No -01, 03 & 04 Under Buildings/ Playgrounds / Hospitals Head in Chief Minister Nava Nagarothan Grants of Yelahanka Division.(Package-11)
Agency	:	M/s SMLP Asphalts, Prop.Sri B.B.Umesh, No:1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064
Customer's Reference	:	BBMP/EE/YNK.D/W.O/260/2019-20
Date of Receipt	:	24-04-21
Sample Type/Size	:	Solid concrete blocks size (400X200X200)mm
Reference to BIS codes	:	IS : 2185 (Part 1) : 2005(RA 2010) Concrete Masonry Specification Part 1:Hollow and Solid Concrete Blocks (Dimensions -Annex-B, Clause 9.2 and 10 , Block density Annex -C Clause 9.3 and10, Compressive strength Annex -D Clause 9.4 and 10, Water absorption Annex -E Clause 9.5 and 10)
Date of test	:	24-04-21

BLOCK DENSITY:

Sl. No.	Measurement of Overall Dimensions of Individual Blocks			Overall Volume of the Block in Cubic Centimetres	Weight of Oven Dried Block in Kilograms to the nearest 10 Gram	Block Density in Kg/cum*10^6	Avg.Block Density in (Kg/cum)	As per IS 2185(Part 1) :2005 (RA 2016)
	Length	Breadth	Height					
	mm	mm	mm	(Cm^3)	Kg	Kg/m^3	Kg/m^3	
1	398	203	201	16240	32.943	2028.6	1989.1	Not less than 1600Kg/m^3
2	398	203	199	16078	31.746	1974.5		
3	401	200	203	16281	31.981	1964.4		

WATER ABSORPTION:

Sl. No.	Wet weight after water absorption	Dry weight (Oven dry)	Water Absorption	Avg.Water Absorption	As per IS 2185(Part 1):2005 (RA 2013)
	kg	kg	%	%	
1	33.91	32.25	4.89	4.25	Shall not be more than 10% by mass
2	33.57	32.14	4.28		
3	33.44	32.24	3.59		

CIVIL Pro Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : CP-2021-10-11-15 Date: 10/06/2021

Project Name : Construction of Building and Other Civil Works and Playgrounds in Ward No -01, 03 & 04 Under Buildings/ Playgrounds / Hospitals Head in Chief Minister Nava Nagarothan Grants of Yelahanka Division.(Package-11)

Agency : M/s SMLP Asphalts, Prop.Sri B.B.Umesh, No:1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064

Customer's Reference : BBMP/EE/YNK.D/W.O/260/2019-20

Date of Receipt : 15-05-21

Customer ID : Chajja Concrete (Bangla School)

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 10/06/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Chajja Concrete	M20	13/05/2021	10/06/2021	149.82 X 151.46 X 149.53	22692	8.074	522.7	23.0	22.8
2	Chajja Concrete	M20	13/05/2021	10/06/2021	151.41 X 150.91 X 149.19	22849	8.369	505.5	22.1	
3	Chajja Concrete	M20	13/05/2021	10/06/2021	149.26 X 151.54 X 149.98	22619	8.719	527.9	23.3	

* The results obtained are satisfactory as per standard requirements.

CIVIL Pro Sig..... Date..... BANGALORE

FOR CI
R KARTHIK
Authorize
Qualit

****End of Report****